

File # 06079-1
 Site : 2
 Bicon: 187

Engr.: Yancey Staples
 Distance 3 meter
 Log: 10

Date : Jun 26, 2000
 Cables 2.2
 Amp 1 : 67

RADIATED EMISSIONS
 FCC Part 15, Sub-part B 15.109(a) (Class B)

Freq. (MHz)	Meas'd (dBuV)	Amp Factors (dB)	Cable Factors (dB)	Antenna Factors (dB)	Total Factors (dBuV/m)	Total (dBuV/m)	Limit (dBuV/m)	Delta (dB)	Azimuth (degree)	Height (m)	Hor/ Vert	HP/ R&S	Meas	Comments
													Type Ave UP Peak	
843.450	34.4	25.4	10.7	24.2	9.5	43.90	46.0	-2.10	305	3	Hor/	R&S	QP	Run 4 new unit set 88.4 MHz
843.450	34.0	25.4	10.7	24.2	9.5	43.50	46.0	-2.50	155	1	Vert	R&S	QP	Run 4 new unit set 88.4 MHz
710.000	36.4	25.6	9.6	22.9	6.9	43.30	46.0	-2.70	177	1	Vert	R&S	QP	Run 4 new unit set 88.4 MHz
710.000	33.6	25.6	9.6	22.9	6.9	40.50	46.0	-5.50	282	1.75	Hor/	R&S	QP	Run 4 new unit set 88.4 MHz
48.000	28.4	24.8	1.9	12.5	-10.4	18.00	40.0	-22.00	0	1	Vert	R&S	QP	Run 4 new unit set 88.4 MHz
44.595	23.7	25.1	1.8	13.7	-9.6	14.10	40.0	-25.90	230	1	Vert	R&S	QP	Run 4 crystal oscillator ground floor

Yancey Staples