



EMC Test Log

Client:	Nova Engineering	Date:	8/18/99	Test Engr:	Paul Chapman
Product:	NovaRoam 900	File:	T33315	Proj. Eng:	David Bare
Objective:	Final Qualification	Site:	SVOATS #2	Contact:	Barry Carlin
Spec:	FCC Part 15	Page:	5 of 5	Approved:	
Revision	1.0				

Test Data

See data below and attached plots

Run #1 - Output Power measured directly from the antenna port

a. 915 MHz

21 kbps	+20.4 dBm
42 kbps	+22.8 dBm
101 kbps	+23.7 dBm
159 kbps	+27.0 dBm
317 kbps	+26.5 dBm
655 kbps	+24.1 dBm

b. 906 MHz

42 kbps	+22.8 dBm
---------	-----------

c. 924 MHz

42 kbps	+22.7 dBm
---------	-----------